



Phase 3 Section 2 of 2

DETAIL C1
 750mm or less high traffic cones
 N.B. During darkness, warning lights to BS EN 12353:2006 must be provided in accordance with the manufacturer's instructions.
 For reference to Detail C1 see table A.3.3 (Appendix 1)

- Road closed area
- Diversion route
- Contingency route

Sign to be positioned 1 Month prior to closure

Y ffordd hon ar gau
 This road closed
 27/7/2014

Signs will be positioned on all approaches at the distances specified. Approximate distances measured from first cone in taper.

Sign ref	Sign ref	Sign ref	Sign ref	Sign ref
@ 50m	@ 30m	@ 20m	@ 10m	@ 5m

Special Signs

Signs will be positioned on all approach roads at the distances specified. Approximate distances measured from first cone in taper.

Sign ref	Sign ref	Sign ref	Sign ref
@ 50m	@ 30m	@ 20m	@ 5m

Times for traffic signals.
 All times are in seconds

Phase	1	2	3	4
Location of head	The Strand (South)	Church St (West)	Not In Use	Not In Use
Red	15	15	0	0
Red/amber	2	2	0	0
Green	50	50	0	0
Amber	3	3	0	0
Phase total	70	70	0	0
Total for cycle	140			

Men at work signs to be placed on all approaches to the town positions to be determined on site by FTS qualified operatives.

Temporary road layout in Builtwells signs to be placed on all outskirts approaches to the town, positions to be determined on site by FTS qualified operatives

Dnr:	TLF				
Chk:	TT				
App:					
Date:	01.04.14				

Forest Traffic Signals Ltd.
 Forest House, Broad Quay Road,
 Fairfax Ind Est, Newport, NP19 4PN
 Tel: 01633 284700 Fax: 01633 283212

Rev.	Dnr.	Chk.	App.	Description	Date
				Revised 4 phase to 2 phase traffic signals, revised church st direction.	02.07.14

Client: Welsh Water

Project: Builtwells, Powys
(PHASE 3 Section 2 of 2)

Drawing no: STWMW02
0012/TMA/03

Drawing: 2 Phase + Stop & Go & Rd Closure Traffic Management Arrangement

Revision: A

Scale: NTS